

Republic of the Philippines Department of Environment and Natural Resources PROVINCIAL ENVIRONMENT AND NATURAL

RESOURCES OFFICE COTABATO
Region XII, Quirino Drive, City of Kidapawan
Cotabato 9400 Philippines





MEMORANDUM

FOR

: The Regional Executive Director

DENR XII, Koronadal City

THRU

The ARD for Technical Services

ATT'N

: The Chief Planning and Management Division

FROM

: The PENR OFFICER

PENRO Cotabato, Kidapawan City

SUBJECT

: 3rd QUARTER REPORT FOR THE CAPITAL INVESTMENT PROGRAM/PROJECTS

OF PENRO COTABATO

Respectfully submitted is the 3rd Quarter report for the Capital Investment Program/Projects CY, 2024 of PENRO Cotabato.

For information and record.

RADZAK/B. SINARIMBO, JD, MPA, MAPDS

PMC FORM 1-2

PHYSICAL AND FINANCIAL ACCOMPLISHMENT REPORT FOR CAPITAL INVESTMENT PROGRAMS / PROJECTS as of September 2024

IMPLEMENTER: DEPARTMENT OF ENVIRONMENT AND NATURAL RESOURCES

REGION **REGION XII PROVINCE** COTABATO

a) Name of Project	Location	FINANCIAL STATUS				PHYSICAL STATUS						DEMARKS
		a) Program	a) Program a) Program EXPENDITURES			PHYSICAL STATUS				EMPLOYMENT GENERATED		REMARKS
b) Date Started		b) AA Issued CY 2023	b) AA Issued to date	Unpaid Obligation to Date	DISBURSEMENT to date	OUTPUT INDICATOR	TARGET TO DATE	ACTUAL THIS Qrtr	ACTUAL TO DATE	CLITETOTICS		Problems / Issues of
c) Target Completion Date	(City / Municipality)									M	F	Implementation recommendations
Name of Project												-
a.) New Plantation												
	N. Cotabato	-	8,710,000	865,187	7,769,504			412 Ha	412 Ha			
1. Site Assessment	400 Ha			16,187.25	128,503.75	Survey mapping of proposed NGP sites	400 Ha	412 Ha	412 Ha	4	4	
2. Seedling Production	338,525 Seedlings			453,150.00	4,078,350.00	Seedling produced	338,525 Seedlings	338,525 Seedlings	338,525 Seedlings	59	4	
3. Plantation Establishment	609 Ha			395,850.00	3,562,650.00	Plantation established	609 Ha	-	-	59	4	
Date Started: January 2024												
Target Completion Date: Dec. 31, 2024												
Name of Project												
b.) Maintenance and Protection	N. Cotabato			2,524,725	4,153,275		827	115	115	24	-	
4. Maintenance and Protection (yr. 1)	609 ha			1,552,950.00	274,050.00	area maintained and protected (ha.)	-	-	-	-	-	4th Quarter Target
5. Maintenance and Protection (yr. 2)	230 ha			293,250.00	1,086,750.00		230	115	115	24	-	CENRO Matalan accomplished the target as of 3rd Quarter
6. Maintenance and Protection (yr. 3)	579 ha			678,525.00	2,792,475.00		597	331.5	331.5	44	18	
Regular RO-Based												
Date Started: January 2024												
Target Completion Date: Dec. 31, 2024								-				

AL FAHD NAIF L. MAPANDI

Planning Officer III/Chief, PMS

Prepared by:

Reviewed by:

Approved by:

MARTE C. MENOR

Designation: Planning Officer I

Date: September 30, 2024

Column (1) a) Name of Project - Title of project as found in the approved POW; b) Month, day and year when project actually started; c) Date when the project is scheduled to be completed

Column (2) Location - Municipality/City where project is being implemented.

Column (3) a) Program (Calendar Year) - Cumulative total amount of funds required during the year based on the approved POW.

b) AA Issued (Calendar Year) - Cumulative total Advices of Allotment issued by DBM to the project firm from the start of the calendar year.

Column (4) a) Program to Date - Cumulative amount of funds required from start of project to reporting date based on the approved POW (covers annual and multi-year projects)

b) AA Issued to Date - Cumulative total Advices of Allotment issued by DBM from start of project to reporting date.

Column (5) Expenditure (Unpaid Obligations to Date) - Total accounts committed to be paid for services rendered and/or work accomplished.

Column (6) Expenditure (Disbursement to Date) - Actual cash payments made through the issuance of Treasury Warrants and/or checks to the project, cumulative from start of project.

PENR OFFICER